EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Gym Equipments in Ward No. 11 (kuvempunagara), Vidyaranyapura Sub Division.
2	Amount of Work Portion	23,06,390.00
3	Estimated Cost	25.00 Lakhs
4	Name of Contractor	T. nataraj
5	Agreement No	13/16-17
6	No and date under which work order issued	13/2017-18 D: 05.04.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	28.06.2017
9	Date of receipt of application in the sub division office	28.06.2017
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	260 Days
15	Date of recommending time limit applied for	20.03.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	on 20.03.2018, Completed
18	Probable time required for completion of remaining work	260
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

Chief Engineer
Yelahanka Zone, Bangalore-92.

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92